

OPERATIONS GROUP FILE

M.C.

STAT

RTTUZYUW RUDOMKA7826 3011235-0000--RUTLAAR.

ZNR 00000 ZYW

R 271234Z OCT 80

FM FBIS LONDON UK

TO FDIS WASH DC

FBLO

BT

UNCLAS

0503 [REDACTED] LD941

STAT

STAT

STAT

REF TELECON WITH [REDACTED] ON FRIDAY AND THE INSTRUMENT
HOUSING STRUCTURE FOR THE [REDACTED] ANTENNA. BDC'S FEELING AND MINE
IS THAT WE SHOULD NOT GO BACK TO PLANNING COMMISSION AT THIS TIME
FOR AUTHORITY FOR PERMANENT STRUCTURE. THEY FEAR WEARING OUT THEIR
WELCOME.

IN LIEU OF THIS WE PROPOSE THAT WE BUY A VERY ATTRACTIVE, FULLY
EQUIPPED TEMPORARY/PERMANENT STRUCTURE MANUFACTURED BY THE
[REDACTED] COMPANY. THEY MAKE A 9 BY 21 FT. CARIN COMPLETE WITH
LIGHTING AND HEATING AND WINDOW GUARDS FOR APPROXIMATELY SEVEN
THOUSAND DOLLARS. IT IS LOWERED ON TO SITE BY PERMANENT HOIST
SETUP IN MUCH THE SAME FASHION AS YOUR TRAILER. FLOOR LOADING IN
STANDARD ISSUE IS 60 LBS PER SQUARE FOOT WHICH CAN BE REINFORCED
AT EXTRA COST TO 120 LBS PER SQUARE FOOT. THIS STRUCTURE WOULD
BE A MUCH MORE ATTRACTIVE VERSION OF THE TRAILER YOU ORIGINALLY
HAD IN MIND AND WHICH HAS ALREADY BEEN PRESENTED TO THE PLANNING
COMMISSION.

STAT

WILL SEND YOU THE LITERATURE ON THIS STRUCTURE AS SOON AS I
CAN GET AN EXTRA COPY. THE ONE WE HAVE IS BORROWED FROM THE BDC.
I STRONGLY URGE THIS COURSE RATHER THAN GO THE CONCRETE BLOCK ROUTE.
IT WILL ALMOST CERTAINLY BE CHEAPER AND EASIER TO MANAGE.
DELIVERY TIMES ARE QUICK, ABOUT THREE WEEKS. 27/1241Z OCT

BT

#7826